

Logic Fire and Security Limited Monkswell House Manse Lane Knaresborough North Yorkshire HG5 8NQ

0845 9993222

EMERGENCY LIGHTING INSPECTION AND TEST CERTIFICATE

For systems designed to BS 5266-1 and BS EN 50172/BS 5266-8

WARNING

Full duration tests involve discharging the batteries, so the emergency lighting system will not be fully functional until the batteries have had time to recharge. For this reason, always carry out testing at times of minimal risk, or only test alternate luminaires at any one time.

CLIENT DE	TAILS	TAILS				
Site:	Hampst	hwaite Memorial Hall	Customer:	HAMPSTHWAITE MEMORIAL HALL		
Address:	Hollins L Hampsth		Address:	HOLLINS LANE HAMPSTHWAITE		
	HG3 2E	Y		HG3 2EJ		
Certificate	date:	29/04/19				
Site No:		06179				
Job No:		210899				

CERTIFICATION OF EMERGENCY LIGHTING MAINTENANCE

I/We hereby certify that the emergency lighting system installation at the above site premises has been inspected and tested by me/us in accordance with the schedule below, and to the best of my/our knowledge and belief, complies at the time of my/our inspection and testing with the appropriate recommendations and requirements given in BS 5266-1:2016 Emergency Lighting Part 1: Code of practice for the emergency lighting of premises, BS EN 50172:20004 / BS5266-8:2004 Emergency Escape Lighting Systems except for the deviations recorded.

	System serviced and left i	n full working order	, fault free?		No		
Remedial Works/ Recommendations:			See deviations	overleaf.			
	Name (in block letters):	Neil Morris		Position:	Engineer		
	Signatures:	()	Date:	29/04/19		
cor	Structioning	G E		IFEDA	APPROVED CONTRACTOR	SafeContractor ArmoveD	silver



SITE / SYSTEM INFO	RMATION					
Responsible person						
Details of system	Non Maintained					
mode of operation						
·	Maintained					
	Other					
Duration of system	Hours	Is automatic test	t system fitted	Y/N		
Details additions or mod	lifications to the system or the pr	emises since orig	inal installation			
Addition or modification	Addition or modification Date					

DEVIATIONS			
Details any deviations to BS	5266-1		
Fail - 1 x main hall - over doo	r to foyer		
Fail - 1 x foyer - Over entrance	e door.		
Issues with charging LEDs or	n toilet bulkheads or bulkhead	in green room, behind the stag	e.

RDI or MDI?	Maintained documented information/retained documented information when complete						
Document No:	LogELMAIN/CERT	Issue No:	1	Date:	March 2019	Review Date:	March 2020
Approved by:	Andy McPartland						

